



Norway

SLEIPNER

Volve F

F-1

Well Summary Report

11 april, 2018



Statoil

Well Level Summary Report

Company:	Norway	Local Co-ordinate Reference:	Site Volve F
Project:	SLEIPNER	TVD Reference:	Rotary Table @ 54.90m (Rotary Table)
Site:	Volve F	MD Reference:	Rotary Table @ 54.90m (Rotary Table)
Well:	F-1	North Reference:	Grid
		Survey Calculation Method:	Minimum Curvature
		Database:	Production EDM P246N

Project	SLEIPNER, Norway		
Map System:	Universal Transverse Mercator	System Datum:	Mean Sea Level
Geo Datum:	European 1950 - Mean		Using Well Reference Point
Map Zone:	Zone 31N (0 E to 6 E)		Using geodetic scale factor

Site		Volve F, 15/9			
Site Position:		Northing:		6,478,563.53 m	
From:		Easting:		435,050.02 m	
Position Uncertainty:		Slot Radius:		Grid Convergence:	
Map		0.00 m		13.200 in	
				58° 26' 29.8068 N	
				1° 53' 14.9285 E	
				-0.95 °	

Statoil

Well Level Summary Report

Company:	Norway	Local Co-ordinate Reference:	Site Volve F
Project:	SLEIPNER	TVD Reference:	Rotary Table @ 54.90m (Rotary Table)
Site:	Volve F	MD Reference:	Rotary Table @ 54.90m (Rotary Table)
Well:	F-1	North Reference:	Grid
		Survey Calculation Method:	Minimum Curvature
		Database:	Production EDM P246N

Well	F-1				
Well Position	+N/-S	3.17 m	Northing:	6,478,566.69 m	Latitude: 58° 26' 29.9072 N
	+E/-W	-3.53 m	Easting:	435,046.49 m	Longitude: 1° 53' 14.7075 E
Position Uncertainty		0.00 m	Wellhead Depth:	91.00 m	Water Depth: 91.00 m

Surveys					
Wellpath Survey	Survey Depths		Survey Dates		Survey Tool
	From (m)	To (m)	From	To	
F-1					
15/9 F-1 17 1/2" AutoTrak G3	1,387.10	2,587.00	31.07.2013		Magn, IFR, mag-corr, dual incl
15/9 F-1 26" OnTrak	756.80	1,335.60	25.07.2013		Magnetic, IFR, mag-corr
15/9 F-1 26" SDI Keeper Gyro Single Shot	378.00	737.40	25.07.2013		Gyro, old
15/9 F-1 8 1/2" AutoTrak G3	2,653.20	3,620.30	11.08.2013		Magn, IFR, mag-corr, dual incl
15/9 F-1 8 1/2" Projection to TD	3,632.00	3,632.00	16.08.2013		Blind Drilling
15/9 F1 26" Gyro SDC Wireline	378.00	575.80	24.07.2013		Gyro, old
15/9 F1 26" Gyro Scientific Modular	237.60	358.50	23.07.2013		NOT_useMWD gyro, Baker Hughes(Gyro)
15/9 F1 36" MWD	150.15	210.70	16.01.2008		Magnetic, old
15/9 F1 36" MWD_old	150.15	210.70	16.01.2008		Magnetic, old
15/9-F-1 SDI Keeper Gyro	190.00	3,452.07	14.08.2013		Keeper, cont
F-1 A					
15/9 F-1 A 8 1/2" Pilot AutoTrak	2,621.10	3,671.10	21.08.2013		Magn, IFR, mag-corr, dual incl
15/9-F-1 A SDI Keeper Gyro	2,619.00	3,519.30	27.08.2013		Keeper, stat
F-1 B					
15/9 F-1 B 12 1/4" AutoTrak G3	2,620.50	3,073.60	27.08.2013		Magn, IFR, mag-corr, dual incl
15/9 F-1 B 8 1/2" AutoTrak G3	3,131.10	3,453.80	04.09.2013		Magn, IFR, mag-corr, dual incl
15/9-F-1 B SDI Keeper Gyro	2,619.00	2,966.00	11.09.2013		Keeper, cont
F-1 C					
15/9 F-1 C 12 1/4" AutoTrak G3	2,548.10	3,032.10	01.03.2014		Magn, IFR, mag-corr, dual incl
15/9 F-1 C 12 1/4" Keeper Drop Gyro	238.82	2,902.32	12.03.2014		Wellbore Surveyor, stat
15/9 F-1 C 17 1/2" AutoTrak G3	1,388.70	2,501.10	18.02.2014		Magn, IFR, mag-corr, dual incl
15/9 F-1 C 8 1/2" AutoTrak G3	3,071.30	4,079.20	06.03.2014		Magn, IFR, mag-corr, dual incl

Plans					
Wellpath Plan	Principal Plan	Plan Depths		Effective Date	Version
		From (m)	To (m)		
F-1					
15/9-F-1 North Upside Pilot DG2 revp1	Yes	210.70	3,684.37		
F-1 A					
15/9-F-1 A rev0	Yes	2,587.00	3,829.03		
F-1 B					
15/9-F-1 B Northwest Injector DG2 revp2	Yes	2,585.00	3,463.17		
F-1 C					
F-1 C InjectorProducer opt3 revp2	Yes	1,335.60	4,038.98		