

Norway

SLEIPNER

Volve F

F-15

Well Summary Report

11 april, 2018

Statoil

Well Level Summary Report

Company:	Norway	Local Co-ordinate Reference:	Site Volve F
Project:	SLEIPNER	TVD Reference:	Inspirer Rotary Table @ 54.90m (Actual RTE)
Site:	Volve F	MD Reference:	Inspirer Rotary Table @ 54.90m (Actual RTE)
Well:	F-15	North Reference:	Grid
		Survey Calculation Method:	Minimum Curvature
		Database:	Production EDM P246N

Project	SLEIPNER, Norway		
Map System:	Universal Transverse Mercator	System Datum:	Mean Sea Level
Geo Datum:	European 1950 - Mean		Using Well Reference Point
Map Zone:	Zone 31N (0 E to 6 E)		Using geodetic scale factor

Site		Volve F, 15/9			
Site Position:		Northing:	6,478,563.53 m	Latitude:	58° 26' 29.8068 N
From:	Map	Easting:	435,050.02 m	Longitude:	1° 53' 14.9285 E
Position Uncertainty:	0.00 m	Slot Radius:	13.200 in	Grid Convergence:	-0.95 °

Statoil

Well Level Summary Report

Company:	Norway	Local Co-ordinate Reference:	Site Volve F
Project:	SLEIPNER	TVD Reference:	Inspirer Rotary Table @ 54.90m (Actual RTE)
Site:	Volve F	MD Reference:	Inspirer Rotary Table @ 54.90m (Actual RTE)
Well:	F-15	North Reference:	Grid
		Survey Calculation Method:	Minimum Curvature
		Database:	Production EDM P246N

Well	F-15				
Well Position	+N/-S	-3.17 m	Northing:	6,478,560.36 m	Latitude: 58° 26' 29.7063 N
	+E/-W	3.53 m	Easting:	435,053.55 m	Longitude: 1° 53' 15.1494 E
Position Uncertainty		0.00 m	Wellhead Depth:	91.00 m	Water Depth: 91.00 m

Surveys					
Wellpath Survey	Survey Depths		Survey Dates		Survey Tool
	From (m)	To (m)	From	To	
F-15					
12 1/4" F-15 Drop Gyro	153.40	2,286.70	29.09.2008		Wellbore Surveyor, stat
8 1/2" F-15 Drop Gyro Revised	2,329.90	3,925.90	31.12.2008		Wellbore Surveyor, stat
F15 12 1/4" MWD Surveys	1,422.63	2,522.92	25.09.2008		Magnetic, std, non-mag
F15 26" GyroMWD survey	220.60	1,361.70	24.12.2007		Keeper, stat
F15 36in MWD Survey	149.77	211.13	19.11.2007		Magnetic, other
F15 8 1/2" MWD Surveys	2,545.99	4,042.88	08.11.2008		Magnetic, std, non-mag
F-15A					
12 1/4" Drop Gyro F-15A Revised	1,383.00	2,513.00	28.01.2009		Wellbore Surveyor, stat
12 1/4" F-15 Drop Gyro	153.40	2,286.70	29.09.2008		Wellbore Surveyor, stat
8 1/2" Drop gyro F-15A	2,544.30	4,018.65	09.01.2009		Wellbore Surveyor, stat
8 1/2" MWD F15A	2,595.80	4,095.00	25.12.2008		Magnetic, std, non-mag
F-15B					
8 1/2" MWD F15B	3,158.94	3,476.85	13.01.2009		Magnetic, std, non-mag
F-15C					
12 1/4" Drop Gyro F-15A Revised	1,383.00	2,513.00	28.01.2009		Wellbore Surveyor, stat
12 1/4" Drop Gyro F15C	2,563.48	2,803.11	24.01.2009		Wellbore Surveyor, stat
12 1/4" F-15 Drop Gyro	153.40	2,286.70	29.09.2008		Wellbore Surveyor, stat
12 1/4" MWD F15C	2,570.76	2,892.40	18.01.2009		Magnetic, std, non-mag
8 1/2" MWD F15C	2,939.74	3,211.78	12.02.2009		Magnetic, std, non-mag
F-15D					
15/9-F-15 D 12 1/4" AutoTrak G3	2,630.60	3,275.10	19.11.2013		Magn, IFR, mag-corr, dual incl
15/9-F-15 D 17 1/2" AutoTrak G3	1,389.40	2,599.90	09.11.2013		Magn, IFR, mag-corr, dual incl
15/9-F-15 D 8 1/2" AutoTrak G3	3,354.30	4,671.00	26.11.2013		Magn, IFR, non-mag, dual incl

Plans					
Wellpath Plan	Principal Plan	Plan Depths		Effective Date	Version
		From (m)	To (m)		
F-15B					
F-15B Rev 1 Openhole 060109	Yes	3,180.00	3,557.96		
F-15D					
15/9-F-15 D revp8	Yes	1,364.50	4,701.54		