

Norway

SLEIPNER

Volve F

F-15

F-15B

Plan: F-15B Rev 1 Openhole 060109

Standard Survey Report

11 april, 2018

Statoil

Survey Report

Company:	Norway	Local Co-ordinate Reference:	Site Volve F
Project:	SLEIPNER	TVD Reference:	Inspirer Rotary Table @ 54.90m (Actual RTE)
Site:	Volve F	MD Reference:	Inspirer Rotary Table @ 54.90m (Actual RTE)
Well:	F-15	North Reference:	Grid
Wellbore:	F-15B	Survey Calculation Method:	Minimum Curvature
Design:	F-15B Rev 1 Openhole 060109	Database:	Production EDM P246N

Project	SLEIPNER, Norway		
Map System:	Universal Transverse Mercator	System Datum:	Mean Sea Level
Geo Datum:	European 1950 - Mean		Using Well Reference Point
Map Zone:	Zone 31N (0 E to 6 E)		Using geodetic scale factor

Site	Volve F, 15/9			
Site Position:		Northing:	6,478,563.53 m	Latitude: 58° 26' 29.8068 N
From: Map		Easting:	435,050.02 m	Longitude: 1° 53' 14.9285 E
Position Uncertainty:	0.00 m	Slot Radius:	13.200 in	Grid Convergence: -0.95 °

Well	F-15			
Well Position	+N/-S	-3.17 m	Northing:	6,478,560.36 m
	+E/-W	3.53 m	Easting:	435,053.55 m
Position Uncertainty		0.00 m	Wellhead Depth:	91.00 m
			Water Depth:	91.00 m

Wellbore	F-15B				
Magnetics	Model Name	Sample Date	Declination (°)	Dip Angle (°)	Field Strength (nT)
	BGGM2008	31.12.2008	-2.06	71.62	50,396

Design	F-15B Rev 1 Openhole 060109			
Audit Notes:				
Version:	Phase:	PLAN	Tie On Depth:	3,180.00
Vertical Section:	Depth From (TVD) (m)	+N/-S (m)	+E/-W (m)	Direction (°)
	145.90	-3.17	3.53	228.49

		Date		
From (m)	To (m)	Survey (Wellbore)	Tool Name	Description
		()		

Planned Survey										
Measured Depth (m)	Inclination (°)	Azimuth (°)	Vertical Depth (m)	+N/-S (m)	+E/-W (m)	Vertical Section (m)	Dogleg Rate (°/30m)	Build Rate (°/30m)	Turn Rate (°/30m)	
3,180.00	59.53	271.84	2,816.51	-740.32	-500.26	865.82	0.000	0.000	0.000	
3,313.35	51.67	281.38	2,891.90	-728.12	-609.32	939.39	2.500	-1.767	2.148	
3,345.14	51.67	281.38	2,911.61	-723.20	-633.77	954.44	0.000	0.000	0.000	
3,497.96	40.00	280.00	3,017.90	-702.77	-741.28	1,021.40	2.300	-2.292	-0.271	
3,557.96	40.00	280.00	3,063.86	-696.07	-779.26	1,045.41	0.000	0.000	0.000	

Statoil

Survey Report

Company:	Norway	Local Co-ordinate Reference:	Site Volve F
Project:	SLEIPNER	TVD Reference:	Inspirer Rotary Table @ 54.90m (Actual RTE)
Site:	Volve F	MD Reference:	Inspirer Rotary Table @ 54.90m (Actual RTE)
Well:	F-15	North Reference:	Grid
Wellbore:	F-15B	Survey Calculation Method:	Minimum Curvature
Design:	F-15B Rev 1 Openhole 060109	Database:	Production EDM P246N

Design Targets									
Target Name									
- hit/miss target	Dip Angle	Dip Dir.	TVD	+N/-S	+E/-W	Northing	Easting	Latitude	Longitude
- Shape	(°)	(°)	(m)	(m)	(m)	(m)	(m)		
F15A Base Hugin Tgt 1 (	0.00	0.00	3,017.90	-702.77	-741.28	6,477,861.00	434,309.00	58° 26' 6.6987 N	1° 52' 29.9690 E
- plan hits target center									
- Rectangle (sides W27.36 H37.84 D0.00)									

Checked By: _____ Approved By: _____ Date: _____